

Sample Schedule : Interior Build Out

	Activity Name	January 2006							February 2006					March 2006			
		18	25	1	8	15	22	29	5	12	19	26	5	12			
1	<input type="checkbox"/> Interior Build Out	3/6/2006															
2	WALL LAYOUT																
3	FRAMING																
4	ELECTRIC ROUGH																
5	PLUMBING ROUGH																
6	WALL & CEILING BLOCKING																
7	HVAC CEILING																
8	CEILING GRID																
9	ROUGH WALL INSPECTION																
10	DOOR FRAMES																
11	DRYWALL																
12	ELECTRIC CEILING																
13	SPRINKLER CEILING																
14	PHONE DATA PREWIRE																
15	SECURITY SYSTEM PREWIRE																
16	TAPING																
17	FIRE ALARM PREWIRE																
18	PROJECTION SCREENS																
19	DOORS HWD																
20	RECEPTION CEILING																
21	OPEN CEILING INSPECTION																
22	DECORATING/WALL TALKER SYSTEM																
23	GLAZING																
24	FLOORING																
25	MILLWORK																
26	ELECTRIC/PHONE/FIRE ALARM/PLUMBING TRIM																
27	SECURITY TRIM/DRAPES																
28	FINAL INSPECTION/PUNCHLIST WALK THROUGH																
29	MOVE IN SPACE																
30	OPEN FOR BUSINESS																
31																	
32																	